

**TIMELINE FOR THE POWER ON and OUTGAS PROCEDURE**  
**(01/229 - 00/231)**

**DAY 229**

Power ON

VPWRON procedure started	
VAPWRON	21:28:56z
VPWRON procedure completed	

Begin Outgassing

VNORMOUTGAS procedure started	
VSCNDR OFF	Already Off
15 W Heater OFF	Already Off
8.5 W Heater ON	21:32:14z
S VRADCRL procedure called	
VRADCDOOR DRIVEA	21:30:11z
VRADCDOOR CLOSE	21:30:11z
S VRADCRL procedure completed	
VRADCDOOR OUTGAS	21:30:16z
VINSTGHTR OFF	21:30:37z
VOUTSTGHTR OFF	21:30:48z
VOUTGAS ENABLE	21:30:58z
VMTRNHTRA ON	21:31:10z
VNORMOUTGAS procedure completed	

**Wait until Mounting Ring Temperature is > 25°C**

VOUTGAS_HTRS procedure started	
VOUTSTGHTR ON	23:05:45z
VOUTGAS_HTRS procedure completed	

**DAY 230**

**Wait until Intermediate Stage Temperature is > 289°K**

VOUTGAS_HTRS procedure started	
VINSTGHTR ON	00:53:41z
VOUTGAS_HTRS procedure completed	

**DAY 231**

**Wait until the Outgas Period has passed (36 hours)**

VINITOUTGAS_END procedure started	
VINSTGHTR OFF	13:23:05z
VOUTSTGHTR OFF	13:23:10z
VINITOUTGAS_END procedure completed	
VRADCDROP procedure started	
VRADCDOOR OPEN	13:25:37z
VRADCDROP procedure completed	

**Wait until Intermediate Stage Temperature is < 220°K**

VOUTGAS_HTRS procedure started	
VMTRNHTRA OFF	17:45:28z
VOUTGAS DISABLE	17:14:28z
VOUTGAS_HTRS procedure completed	
VMSISSMD procedure started	
VTIMEPATCH1	17:46:35z
VTIMEPATCH2	17:46:49z
VSCNDRV ON	17:47:08z
VMSISSMD procedure completed	

End Outgassing / Complete Power ON

VSHUTTER procedure started	
VSHSHR OPEN	17:47:53z
VSHUTTER procedure completed	
/VLWIRGAIN ATTENUATE	17:48:40z
/VSERVOMODE LOW	17:49:27z
/VSOLCDOOR BUMPOPEN	17:50:30z
/VINFOFLGRST	17:51:00z