

**TIMELINE FOR THE OUTGAS PROCEDURE**  
**(00/266 - 00/269)**

**DAY 266**

VNORMOUTGAS procedure started	
VSCNDR OFF	Already Off
15 W Heater OFF	Already Off
8.5 W Heater ON	18:22:04z
S VRADCDRL procedure called	
VRADCDOOR DRIVEA	18:19:53z
VRADCDOOR CLOSE	18:19:53z
S VRADCDRL procedure completed	
VRADCDOOR OUTGAS	18:19:53z
VINSTGHTR OFF	18:20:18z
VOUTSTGHTR OFF	18:20:26z
VOUTGAS ENABLE	18:20:33z
VMTRNHTRA ON	18:20:43z
VNORMOUTGAS procedure completed	

**Wait until Mounting Ring Temperature is > 25°C**

VOUTGAS_HTRS procedure started	
VOUTSTGHTR ON	20:34:31z
VOUTGAS_HTRS procedure completed	

**Wait until Intermediate Stage Temperature is > 289°K**

VOUTGAS_HTRS procedure started	
VINSTGHTR ON	Not Performed
VOUTGAS_HTRS procedure completed	

**DAY 268**

**VIRS performs Reset at 03:26:10, Begin Outgassing Over**

VNORMOUTGAS procedure started	
VSCNDR OFF	Already Off
15 W Heater OFF	Already Off
8.5 W Heater ON	06:45:18z
S VRADCDRL procedure called	
VRADCDOOR DRIVEA	Already Set
VRADCDOOR CLOSE	Already Closed
S VRADCDRL procedure completed	
VRADCDOOR OUTGAS	Already Outgas
VINSTGHTR OFF	08:12:07z
VOUTSTGHTR OFF	08:12:57z
VOUTGAS ENABLE	08:13:19z
VMTRNHTRA ON	08:14:07z
VNORMOUTGAS procedure completed	

**Wait until Mounting Ring Temperature is > 25°C**

VOUTGAS\_HTRS procedure started

VOUTSTGHTR ON	09:23:11z
VOUTGAS_HTRS procedure completed	

**Wait until Intermediate Stage Temperature is > 289°K**

VOUTGAS_HTRS procedure started	
VINSTGHTR ON	12:38:33z
VOUTGAS_HTRS procedure completed	

**DAY 269**

**Wait until the Outgas Period has passed**

VINITOUTGAS_END procedure started	
VINSTGHTR OFF	14:29:44z
VOUTSTGHTR OFF	14:29:50z
VINITOUTGAS_END procedure completed	

VRADCDROP procedure started	
VRADCDOOR OPEN	14:30:39z
VRADCDROP procedure completed	

**Wait until Intermediate Stage Temperature is < 220°K**

VOUTGAS_HTRS procedure started	
VMTRNHTRA OFF	17:39:06z
VOUTGAS DISABLE	17:39:06z
VOUTGAS_HTRS procedure completed	

VMSISSMD procedure started	
VTIMEPATCH1	17:39:44z
VTIMEPATCH2	17:39:55z
VSCNDRV ON	17:40:11z
VMSISSMD procedure completed	